

I.C.E. GRANT UPDATE

Since breaking ground on the ICE Grant project in late April, quite a bit of work has been completed to date. The majority of the removals, including trees, asphalt, driveway approaches and sidewalks are done. The new water main has been installed on Garden, Mead, and Vine Streets, and Rippon Avenue. Construction of the new sanitary sewer on Vine, Garden, Mead Streets and Rippon Avenue is intended to be completed in August. The final underground work includes construction of storm sewer on the various streets and replacement of an existing box culvert on Rippon Avenue. All of the storm sewer work is scheduled to be completed by the middle of September. Once all the underground work has been completed, attention will be turned to reconstruction of the streets including new concrete curb and gutters, concrete drive approaches, concrete sidewalk and asphalt paving. This work is scheduled to be completed by the end of October.